

**Project Update: Nov 2016**

**Progress**

Bulk earthworks to the site have been completed as far as practicable this season. Leaving the site plots shaped to future developer levels. Surfacing of the strategic site haul roads have been completed ensuring that the developers (Hill) have a weather proof access to allow their build programme over winter. The last of the high voltage diversions were also completed this month which allow the completion of strategic drainage. This also allows the foul to be fully diverted into the new alignment. As winter is now upon as works will concentrate on spine road operations and preparation for the Phase B works in the new year.



**Upcoming Activities**

- Tie in of Foul Diversion
- S38 extension of Services
- Completion of Storm drain installation
- Enabling works and drainage within in the old playing field
- Removal of A40 TM
- Downsize operations over winter
- Prepare and Plan for Phase B works

**A40 Traffic Management Works**

TM will be removed on the 14<sup>th</sup> November when the LV circuit for the street works will become live. Minor works will still be necessary but not anticipated until the new year.